



تقرير نسب الانجاز في مشروع تطوير عقاري
Construction Progress Report for Real Estate Project

Report Date	27/07/2026	تاريخ التقرير
Project Name	Bashayer Villas	اسم المشروع
Project Number	20250000543275	رقم المشروع
Developer	Hudayriyat Development - LLC - OPC	المطور
Plot Number / Details	TMP-PL 9	رقم الأرض / معرف العقار
Zone	Al Hidayriyyat	المنطقة
Sector - Municipality	Al Hidayriyyat- Abu Dhabi City	الحوض - البلدية
Consultant	- Master Planner: Mott Macdonald Limited - Vision and Concept Design Consultant: Ark Sotogrande, Aedas Architects, WATG Singapore, MZ Architects, TTZ Construction Engineering Services, KEO International Consultants WLL - Marine Design Consultant: Applied Technology and Management (ATM) - Lead Design Consultant: LW Design Group - Supervision Consultant Villas: AECOM Middle East Limited - Supervision Consultant Infrastructure: Parsons International Limited	الاستشاري
Project Manager	- PMC Infrastructure: Halcrow International Partnership (Jacobs) - Cost Consultant Infrastructure: Turner and Townsend International Limited (T&T) - Preliminary Cost Consultant: Currie & Brown LTD - PMC Villas: Faithful + Gould Project Management LLC (AtkinsRealis) - Others Specialist Consultant: TBA	مدير المشروع
Main Contractor	- Enabling Works Main Contractor: Western Bainsona Group for General Contracting LLC (WBG) - Main Infrastructure Contractor: Al Geemi Contracting Company LLC (AGP) - Marine Works Contractor: Dutco Construction Company (DCC) - Villa Main Contractor: Pivot Engineering and General Contracting Company (WLL)	المقاول الرئيسي

الشركة الهندسية Engineering Company	تاريخ زيارة الموقع Site visit Date
Abu Dhabi Commercial Engineering Services (ADCE)	23rd July 2026

Actual Progress Percentage	نسبة الإنجاز الفعلي	16.77% May.2026
نسبة التقدم في الإنجاز منذ آخر تقرير هندسي Progress Percentage since the Last Progress Report		First Report

Note	ملاحظات
Villas project	





Signature Engineering Company

توقيع الشركة الهندسية

Signature-.....

Amr M. Ismail
Project Engineer

for

Bassel Abou Chakra
Sr. Manager - Projects





Appendix 1: Progress Photos





