مركز أبوظبي العقاري
Abu Dhabi Real Estate Centre



Construction Progress Report

تقرير نسب الإنجاز في مشروع تطوير عقاري

PROJECT NAME	NAWEYAF EAST A	اسم المشروع
PROJECT NUMBER	20240000407514	رقم المشروع
REPORT DATE	21 October 2026	تاريخ التقرير

مركز أبوظبي العقاري
www.adrec.gov.ae

مركز أبوظبي العقاري
Abu Dhabi Real Estate Centre

Construction Progress Report for Real Estate Project

تقرير نسب الإنجاز في مشروع تطوير عقاري

01 PROJECT INFORMATION		بيانات المشروع
Report Date	21 October 2026	تاريخ التقرير
Project Name	NAWEYAF EAST A	اسم المشروع
Project Number	20240000407514	رقم المشروع
Developer	HUDAYRIYAT DEVELOPMENT - L.L.C - O.P.C	المطور
Plot Number / Details	TMP-PL8	رقم الأرض / معرف العقار
Zone	Al Hidayriyyat	المنطقة
Sector - Municipality	Hudayriyat Island, Abu Dhabi	الحوض - البلدية
Consultant	Master Planner: Mott Macdonald Limited Infrastructure Lead Design: Parsons International Limited Villa Preliminary Design Consultants: WATG Singapore, Inc, Ark Sotogrande S.L, TTZ Construction Engineering Services LLC & Brandon Architects, Inc., Currie & Brown LTD Villa Lead Design Consultant: White Space Consultancy (WSA) Supervision Consultant Villas: AECOM Middle East Limited Supervision Consultant Infrastructure: PARSONS International Limited	الاستشاري
Project Manager	PMC Infrastructure: Halcrow International Partnership (Jacobs) Infrastructure Cost Consultant: Turner & Townsend International Limited(T&T) PMC Villas: Ellisdon Construction Inc .	مدير المشروع
Main Contractor	Main Infrastructure Contractor: Nael & Bin Harmal Hydroexport Nayel Rashed Saif Alshamsi Sole Proprietorship LLC (NBHH) Enabling Works Main Contractor: National Marine Dredging Company (NMDC) Villas Main Contractor: Innovo Build LLC.	المقاول الرئيسي
Construction Start Date	13 May 2025	تاريخ بداية البناء
Construction End Date	13 Dec 2028	تاريخ انتهاء البناء

02 SITE INSPECTION		زيارة الموقع
ENGINEERING COMPANY	الشركة الهندسية	
Abu Dhabi Commercial Engineering Services (ADCE)		
SITE VISIT DATE	تاريخ زيارة الموقع	
19 October 2026		


03 PROGRESS ASSESSMENT — تقييم نسب الإنجاز

ACTUAL PROGRESS PERCENTAGE — نسبة الإنجاز الفعلي	PROGRESS SINCE THE LAST REPORT — نسبة التقدم منذ آخر تقرير هندسي
26.96%	**25.56%**

04 NOTES — ملاحظات

Villas project

05 ENGINEERING COMPANY SIGNATURE — توقيع الشركة الهندسية

AUTHORISED SIGNATORY — المفوض بالتوقيع	SIGNATURE — التوقيع	STAMP — الختم
Tarek Hatoum **Project Manager**		
for **Bassel Abou Chakra** **Sr. Manager - Projects**		