مركز أبوظبي العقاري
Abu Dhabi Real Estate Centre



Construction Progress Report

تقرير نسب الإنجاز في مشروع تطوير عقاري

PROJECT NAME	Nawayef West A	اسم المشروع
PROJECT NUMBER	20240000334060	رقم المشروع
REPORT DATE	20 October 2026	تاريخ التقرير

مركز أبوظبي العقاري

www.adrec.gov.ae

مركز أبوظبي العقاري
Abu Dhabi Real Estate Centre

Construction Progress Report for Real Estate Project

تقرير نسب الإنجاز في مشروع تطوير عقاري

01 PROJECT INFORMATION		بيانات المشروع
Report Date	20 October 2026	تاريخ التقرير
Project Name	Nawayef West A	اسم المشروع
Project Number	20240000334060	رقم المشروع
Developer	HUDAYRIYAT DEVELOPMENT - L.L.C - O.P.C	المطور
Plot Number / Details	TMP – PL5	رقم الأرض / معرف العقار
Zone	Al Hidayriyyat	المنطقة
Sector - Municipality	Hudayriyat Island, Abu Dhabi	الحوض - البلدية
Consultant	Master Planner: Mott Macdonald Limited Infrastructure Lead Design: Parsons International Limited Villa Preliminary Design Consultants: Bassenian Lagoni Architects, Aperture Engineering Design LLC, Brandon Architects, Inc., TTZ Construction Engineering Services LLC, WATG Singapore, Inc, Ark Sotogrande S.L, Currie & Brown LTD Villa Lead Design Consultant: White Space Consultancy LLC Supervision Consultant Villas: AECOM Middle East Limited Supervision Consultant Infrastructure: PARSONS International Limited	الاستشاري
Project Manager	PMC Infrastructure: Halcrow International Partnership (Jacobs) PMC Villas: Ellis Don Construction Services Inc	مدير المشروع
Main Contractor	Main Infrastructure Contractor: M/s Nael & Bin Harmal Hydroexport Nayel Rashed Saif Alshamsi Sole Proprietorship LLC (NBHH). Enabling Works Main Contractor: National Marine Dredging Company (NMDC) Villa Main Contractor: Innovo Build LLC	المقاول الرئيسي
Construction Start Date	01 Sep 2025	تاريخ بداية البناء
Construction End Date	31 Dec 2027	تاريخ انتهاء البناء

02 SITE INSPECTION — زيارة الموقع

ENGINEERING COMPANY — الشركة الهندسية	SITE VISIT DATE — تاريخ زيارة الموقع
Abu Dhabi Commercial Engineering Services (ADCE)	19 October 2026

03 PROGRESS ASSESSMENT — تقييم نسب الإنجاز

ACTUAL PROGRESS PERCENTAGE — نسبة الإنجاز الفعلي	PROGRESS SINCE THE LAST REPORT — نسبة التقدم منذ آخر تقرير هندسي
22.93%	**21.07%**

04 NOTES ملاحظات

Villas project

05 ENGINEERING COMPANY SIGNATURE توقيع الشركة الهندسية

AUTHORISED SIGNATORY المفوض بالتوقيع	SIGNATURE التوقيع	STAMP الختم
Tarek Hatoum **Project Manager**		
for **Bassel Abou Chakra** **Sr. Manager - Projects**		