مركز أبوظبي العقاري
Abu Dhabi Real Estate Centre



Construction Progress Report

تقرير نسب الإنجاز في مشروع تطوير عقاري

PROJECT NAME	Nawayef Village Townhouses	اسم المشروع
PROJECT NUMBER	20250000479424	رقم المشروع
REPORT DATE	23rd November 2026	تاريخ التقرير

مركز أبوظبي العقاري
www.adrec.gov.ae

مركز أبوظبي العقاري
Abu Dhabi Real Estate Centre

Construction Progress Report for Real Estate Project

تقرير نسب الإنجاز في مشروع تطوير عقاري

01 PROJECT INFORMATION		بيانات المشروع
Report Date	23rd November 2026	تاريخ التقرير
Project Name	Nawayef Village Townhouses	اسم المشروع
Project Number	20250000479424	رقم المشروع
Developer	HUDAYRIYAT DEVELOPMENT - L.L.C - O.P.C	المطور
Plot Number / Details	TMP – PL6	رقم الأرض / معرف العقار
Zone	Al Hidayriyyat	المنطقة
Sector - Municipality	Hudayriyat Island, Abu Dhabi	الحوض - البلدية
Consultant	Master Planning Consultant: Mott Macdonald Limited. Infrastructure Lead Design & Construction Supervision Consultant: Parsons International Limited. Villa Preliminary Design Consultants: TTZ Construction Engineering Services LLC, Currie & Brown LTD Villa Lead Design Consultant: Consolidated Engineering Company (Khatib & Alami) LLC Supervision Consultant Villas: AECOM Middle East Limited Supervision Consultant Infrastructure: Parsons International Limited	الاستشاري
Project Manager	PMC Infrastructure: Halcrow International Partnership Infrastructure Cost Consultant: Turner & Townsend International Limited (T&T) PMC Villas: Ellisdon Construction Supervision Services Inc	مدير المشروع
Main Contractor	Early/Enabling Works Package: National Marine Dredging Company (NMDC)	المقاول الرئيسي
Construction Start Date	10th June 2025	تاريخ بداية البناء
Construction End Date	31st Oct 2028	تاريخ انتهاء البناء

02 SITE INSPECTION		زيارة الموقع
ENGINEERING COMPANY	الشركة الهندسية	
Abu Dhabi Commercial Engineering Services (ADCE)		
SITE VISIT DATE	تاريخ زيارة الموقع	
17th November 2026		

03 PROGRESS ASSESSMENT — تقييم نسب الإنجاز

ACTUAL PROGRESS PERCENTAGE — نسبة الإنجاز الفعلي	PROGRESS SINCE THE LAST REPORT — نسبة التقدم منذ آخر تقرير هندسي
2.20% Oct.2026 2.19% July.2026	**0.01%**

04 NOTES — ملاحظات

Townhouse units - project

05 ENGINEERING COMPANY SIGNATURE — توقيع الشركة الهندسية

AUTHORISED SIGNATORY — المفوض بالتوقيع	SIGNATURE — التوقيع	STAMP — الختم
Amr Ismail **Project Specialist**		